

Wood Residence Selection Schedule

ID	 Task Name	Duration	Start	Finish
1	Wood Residence	276 days	Thu 1/15/26	Wed 2/17/27
2	Startup	38 days	Thu 1/15/26	Mon 3/9/26
5	Selections / Approvals	205 days	Fri 1/16/26	Wed 11/4/26
7	Pantry Hidden Door Detail	15 days	Fri 1/16/26	Thu 2/5/26
12	Plumbing Fixtures	15 days	Mon 1/19/26	Mon 2/9/26
15	Fireplace RI Unit / Door Selections	10 days	Wed 1/28/26	Wed 2/11/26
11	Appliances	5 days	Mon 2/16/26	Mon 2/23/26
6	Front Door (and Hardware)	20 days	Fri 1/30/26	Fri 2/27/26
10	Water Treatment System	15 days	Mon 2/9/26	Mon 3/2/26
16	AV Sound / Security / Lighting Control	25 days	Mon 1/26/26	Mon 3/2/26
9	Light Fixture Locations	15 days	Mon 2/16/26	Mon 3/9/26
8	Hearth Room Cabinet Details	10 days	Tue 2/24/26	Tue 3/10/26
13	HVAC locations	15 days	Tue 2/17/26	Tue 3/10/26
17	Interior Doors / Trim Details	25 days	Fri 3/6/26	Fri 4/10/26
20	Cabinet/Closets Shop Drawings	45 days	Tue 2/10/26	Tue 4/14/26
24	Tile/Wood - (Flooring & Showers)	40 days	Fri 2/20/26	Fri 4/17/26
18	Fireplace Facings	10 days	Fri 4/10/26	Fri 4/24/26
19	CounterTops (& Edge Profiles)	30 days	Tue 3/31/26	Tue 5/12/26
26	Door Hardware	20 days	Fri 4/24/26	Fri 5/22/26
22	Stain / Paint	40 days	Fri 5/22/26	Tue 7/21/26
23	Sauna Seelections	10 days	Wed 7/22/26	Wed 8/5/26
28	Light Fixtures	30 days	Tue 7/14/26	Tue 8/25/26
29	Electrical Device Colors (Lutron?)	10 days	Tue 8/18/26	Tue 9/1/26
27	Cabinet Hardware & Access.	20 days	Tue 8/25/26	Wed 9/23/26
14	Sauna Selection	5 days	Thu 9/17/26	Thu 9/24/26
30	Carpet / LVP / Pad	20 days	Wed 9/16/26	Wed 10/14/26
25	Mirrors / Glass / Shower Doors	10 days	Thu 10/1/26	Thu 10/15/26
21	Storage Room (shelves & epoxy)	5 days	Wed 10/28/26	Wed 11/4/26
31	CONSTRUCTION	274 days	Mon 1/19/26	Wed 2/17/27